NC/QC/AMG/2022-23/P2

Date: 26-12-2022

To,
The Executive Engineer,
RI Yelahanka
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of work: Improvements to roads, drains and other developmental works at 5th phase, puttenahalli, ISAAC layout kondappa layout, kamakshamma layout, hanumappa layout, A sector and surrounding areas in ward No 02 & 04 of yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-02)

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed	Cum	801.77	8	Per 100 cum
2	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in	Nos	6980.00	7	Per 1000 Nos
3	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Tn	80.80	1	Per 500 Dia
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works	Cum	1374.41	27	Per 50 cum
5	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of	Sqm	3776.91	2	Per 2000 Sqm
6	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material	Cum	1332.38	4	Per 400 cum
7	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material	Cum	723.11	4	Per 200 cum

A.E.E

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
8	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-	Cum	356.79	7	Per 50 cum
9	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading,	Cum	345.56	7	Per 50 cum
10	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed	Cum	954.63	10	Per 100 cum
11	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43	Cum	627.80	13	Per 50 cum

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

A.E.E

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore ★